

UTILITY CHECK LIST

SECTION: Widening Section 6

DATE: August 3, 2007  
UTILITY COMPANY: Power & Light Co.  
CONTACT: John Doe  
TELEPHONE NUMBER: 973-266-0000

LOCATION: New Jersey Turnpike  
Boroughs of Carlstadt and East Rutherford, Bergen County  
Paterson Plank Road crossing Turnpike, Mile Post 113.80  
Station 561+45 to 567+40

EXISTING FACILITIES: NORTH SIDE to be removed:  
Four 40-foot poles (60112, 60113, 60114 & 60115)  
575 Feet of 3 Conductor Cable 3-0 13KV  
SOUTH SIDE to be removed:  
Four 45-foot poles (63011, 63012, 63013 & 63014)  
595 feet of 26KV Cable

PROPOSED WORK: 1. Place Temporary: Four 45-foot poles  
Two 60-foot poles  
775 feet of 3 Conductor Cable No. 3-0 13KV  
840 feet of 26KV Cable  
2. Remove Existing: as described above  
3. Place Permanent: 625 feet of six 4-inch conduits by contractor,  
from Pole No. 60111 to 60116 through new  
bridge  
695 feet of 3 Conductor Cable No. 3-0 13KV  
695 feet of 26KV Cable  
4. Remove Temporary: Four 45-foot poles  
Two 60-foot poles  
760 feet of 3 Conductor Cable No. 3-0 13KV  
820 feet of 26KV Cable

REMARKS: Conduit to be constructed by contractor to Power Co. Specifications. All other  
work to be performed by Power Co.

Conduits required: 1st existing 3 phase circuit = 3 ducts  
2nd existing 3 phase circuit = 1 duct  
Authority pays for 4 ducts

Power Company desires two additional ducts, which will be considered  
betterment and paid for by Power Co. accordingly.

Power Company requires two months advance notice, two weeks for Nos. 1  
and 2, and two weeks for the cable in No. 3 and all of No. 4.