

**NJTA Procedures Manual
Contract A200.498**

Pay Item Description	Pay Unit	Standard Specification Description	Source	Testing	Division 900 - Conformance	Other Conformance	Shop Drawings	MIX Design	QC Plan	Mill Certifications	Certifications of Compliance	Receiving Tickets	Relewer (CM or DE)
Construction Layout	L.S.	Control of Work											CM
Mobilization	L.S.	Control of Work											CM
Progress Schedule (This is a no Bid Item)	L.S.	Prosecution and Progress											CM
Fuel Price Adjustment (This is a NO BID, Lump Sum item for this contract. The Lump Sum price is \$XXX,000. Enter a Unit Price of \$XXX,000 as your bid item for this item.)	L.S.	Price Adjustment											CM
Roadway Excavation, Earth	C.Y.	Roadway Excavation		X							X	X	CM
Embankment, Grade A	C.Y.	Embankment	X				X				X	X	CM
Aggregate Base Course, 6.5" Thick	S.Y.	Aggregate Base Course	X	X									CM
Hot Mix Asphalt 25M64 Base Course	Ton	HMA Pavements	X	X				X			X	X	CM
Hot Mix Asphalt 19M76 Intermediate Course	Ton	HMA Pavements	X	X				X			X	X	CM
Hot Mix Asphalt 12.5M76 Surface Course	Ton	HMA Pavements	X	X				X			X	X	CM
Tack Coat	Gallon	HMA Pavements	X								X	X	CM
Berm Surfacing, 3 inches Thick	S.Y.	Shoulder & Berm Surfacing	X									X	CM
Pavement Removal, 2" Depth	S.Y.	Pavement Removal & Surface Milling				X							CM
Reinforcement Steel, Epoxy Coated	Pound	Concrete Structures	X		X		X	X				X	DE
8" Pipe Underdrain	L.F.	Underdrains	X	X								X	CM
Inlet, Type D2 Doghouse	Each	Manholes & Inlets	X		X		X					X	CM
Reconstructed Inlet, Type D2, Using Existing Grate and Frame	Each	Manholes & Inlets	X		X		X					X	CM
Reset Frame	Each	Manholes & Inlets	X		X		X		X			X	CM
Asphalt Concrete Lip Curb	L.F.	Asphalt Conc. Lip Curb and Lip Curb inlets	X	X				X				X	CM
Concrete Median Barrier Roadway	L.F.	Concrete Median Barrier		X	X		X	X				X	CM
Removal of Existing Ground-Mounted Sign	Each	Sign Panels			X		X				X	X	CM
Sign Panels	S.F.	Sign Panels			X		X				X	X	DE
Timber Post	L.F.	Sign Panels			X		X				X	X	CM
Remove Signs	Each	Sign Panels			X		X				X	X	CM
Telescoping Guide Rail End Terminal	Each	Guard Rail	X		X		X				X	X	CM
Parapet Connection, Type B	Each	Guard Rail	X		X		X				X	X	CM
Removal of Beam Guide Rail	L.F.	Guard Rail	X		X		X				X	X	CM
Tangent Guide Rail Terminal	Each	Guard Rail	X		X		X				X	X	CM
Beam Guide Rail Anchorage	Each	Guard Rail	X		X		X				X	X	CM
Beam Guide Rail, Dual-Faced	L.F.	Guard Rail	X		X		X				X	X	CM
Beam Guide Rail	L.F.	Guard Rail	X		X		X				X	X	CM
Reset Beam Guide Rail	L.F.	Guard Rail	X		X		X				X	X	CM

NJTA Procedures Manual
Contract A200.498

Pay Item Description	Pay Unit	Standard Specification Description	Source	Testing	Division 900 - Conformance	Other Conformance	Shop Drawings	MIX Design	QC Plan	Mill Certifications	Certifications of Compliance	Receiving Tickets	Reviewer (CM or DR)
Delineator, Type PA-W	Each	Delineators			X						X	X	CM
Removal of Pavement Stripes (Hydromilling)	L.F.	Pavement Strips & Markings	X		X						X	X	CM
Temporary Pavement Striping	L.F.	Pavement Strips & Markings	X		X		X				X	X	CM
Traffic Stripes, Long - Life, Epoxy Resin	L.F.	Pavement Strips & Markings	X		X		X				X	X	CM
Traffic Markings, Lines, Long - Life, Thermoplastic	L.F.	Pavement Strips & Markings	X		X						X	X	CM
Furnish Field Office, Type C	Unit	Maintain Field Office				X							CM
Maintain Field Office, Type C	Month	Maintain Field Office				X							CM
Test Pits	Each	Test Pits										X	CM
Precast Concrete Curb Construction Barrier	L.F.	Traffic Control Devices		X	X		X	X		X		X	CM
Furnishing Temporary Impact Attenuator, (Cartridge) 8 Bays, 24" Wide	Each	Lane & Shoulder Closings		X	X		X	X		X		X	CM
Placing And Removing Temporary Impact Attenuator, (Cartridge)	Each	Lane & Shoulder Closings		X	X		X	X		X		X	CM
Placing and Removing Concrete Barrier	L.F.	Lane & Shoulder Closings				X	X		X			X	CM
Temporary Striping	Each	Lane & Shoulder Closings	X		X		X		X			X	CM
Furnishing Truck with Mounted Attenuator	Each	Lane & Shoulder Closings	X		X		X		X				CM
Furnishing Temporary Impact Attenuator	Each	Lane & Shoulder Closings	X		X		X		X				CM
Placing and Removing Temporary Impact Attenuator	Each	Lane & Shoulder Closings	X		X		X		X				CM
Furnishing Traffic protection Devices	L.S.	Lane & Shoulder Closings	X		X		X		X				CM
Maintenance and Protection of Traffic on State, County, and Local Roadways	L.S.	State, County and Local Highways				X	X		X				CM